NEWZEN CONSULTANT BANGALORE

NC/QC/PD/MW-01/2018-19/AT-CB3

Date: 24-05-2018

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Construction of Open Air Theater at Mallasandra in Ward No. 13 Shettyhalli sub division.}
Ref.: Material testing/QC/18-19,
Report Required for: Assistant Executive Engineer,
Project Division, Dasarahalli Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Technical Manager, KRIDL.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{25}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	17-05-18	24-05-18	07	22500	430	19.11	18.89
	002	"	"	"	"	420	18.67	
	003	"	"	"	"	425	18.89	

*As furnished by Client.
The Results relate only to the items tested.

KIRAN. R

Asst. Executive Engineer
Project S[illegible]-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

Page No. 1/1,

For Newzen Consultants Bangalore

Proprietor

Scanned by CamScanner

NEWZEN CONSULTANT BANGALORE

NC/QC/PD/MW-01/2018-19/AT-CB1A **Date: 05-06-2018**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Construction of Open Air Theater at Mallasandra in Ward No. 13 Shettyhalli sub division.}
Ref.: Material testing/QC/18-19,
Report Required for: Assistant Executive Engineer,
Project Division, Dasarahalli Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Technical Manager, KRIDL.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{25}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	08-05-18	05-06-18	28	22500	620	27.56	**27.33**
	002	"	"	"	"	615	27.33	
	003	"	"	"	"	610	27.11	

*As furnished by Client.
The Results relate only to the items tested.

KIRAN. R

Page No. 1/1,

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

For Newzen Consultants Bangalore

Proprietor

Scanned by CamScanner

NEWZEN CONSULTANT BANGALORE

NC/QC/PD/MW-01/2018-19/AT-CB2A **Date: 11-06-2018**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Construction of Open Air Theater at Mallasandra in Ward No. 13 Shettyhalli sub division.}
Ref.: Material testing/QC/18-19,
Report Required for: Assistant Executive Engineer,
Project Division, Dasarahalli Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Technical Manager, KRIDL.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{25}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	14-05-18	11-06-18	28	22500	600	26.67	**26.96**
	002	"	"	"	"	615	27.33	
	003	"	"	"	"	605	26.89	

*As furnished by Client.
The Results relate only to the items tested.

KIRAN. R

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

For Newzen Consultants Bangalore
Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANT BANGALORE

NC/QC/PD/MW-01/2018-19/AT-CB3A **Date: 14-06-2018**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Construction of Open Air Theater at Mallasandra in Ward No. 13 Shettyhalli sub division.}
Ref.: Material testing/QC/18-19,
Report Required for: Assistant Executive Engineer,
Project Division, Dasarahalli Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: Technical Manager, KRIDL.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{25}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	17-05-18	14-06-18	28	22500	605	26.89	**26.89**
	002	"	"	"	"	610	27.11	
	003	"	"	"	"	600	26.67	

*As furnished by Client.
The Results relate only to the items tested.

KIRAN. R

For Newzen Consultants Bangalore

Asst. Executive Engineer
Project Sub-Division
Dasarahalli Zone
Bruhat Bengaluru Mahanagara Palike

Proprietor

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANT BANGALORE

NC/QC/PD/MW-01/2018-19/AT-SB1 Date: 12-06-2018

1. TEST REPORT ON PRE –CAST SOLID BLOCKS:

Sub: Testing of Pre-Cast Solid Block- Compressive strength.

{Project*: Construction of Open Air Theater at Mallasandra in Ward No. 13 Shettyhalli sub division.}

Ref.: Material testing/QC/18-19,

Report Required for: Assistant Executive Engineer,
Project Division, Dasarahalli Zone,
BBMP, Bangalore.

Name of the Agency/Contractor*: Technical Manager, KRIDL.

RESULTS OF COMPRESSIVE STRENGTH ON PRE CAST(Solid Blocks) BLOCK SPECIMENS

TABLE 1. 1:

Sl No.	Dimensions of Specimen mm	Details	Cross Sectional Area mm^2	Maximum Load in KN	Compressive Strength N/mm^2	Average Compressive Strength N/mm^2
1	400 X 150 X 200	Solid	60000	250	4.16	4.21
2	,,	,,	60000	265	4.41	
3	,,	,,	60000	245	4.08	

*As furnished by Client.

The Results relate only to the items tested.

KIRAN. R

Page No. 1/1,

For Newzen Consultants Bangalore

Proprietor

Asst. Executive Engineer
Project
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

Scanned by CamScanner

NEWZEN CONSULTANT BANGALORE

NC/QC/PD/MW-01/2018-19/AT-SB2 Date: 16-06-2018

1. TEST REPORT ON PRE –CAST SOLID BLOCKS:

Sub: Testing of Pre-Cast Solid Block- Compressive strength.

{Project*: Construction of Open Air Theater at Mallasandra in Ward No. 13 Shettyhalli sub division.}

Ref.: Material testing/QC/18-19,

Report Required for: Assistant Executive Engineer,
Project Division, Dasarahalli Zone,
BBMP, Bangalore.

Name of the Agency/Contractor*: Technical Manager, KRIDL.

RESULTS OF COMPRESSIVE STRENGTH ON PRE CAST(Solid Blocks) BLOCK SPECIMENS

TABLE 1. 1:

Sl No.	Dimensions of Specimen mm	Details	Cross Sectional Area mm^2	Maximum Load in KN	Compressive Strength N/mm^2	Average Compressive Strength N/mm^2
1	400 X 150 X 200	**Solid**	60000	255	4.25	**4.08**
2	,,	,,	60000	245	4.08	
3	,,	,,	60000	235	3.91	

*As furnished by Client.

The Results relate only to the items tested.

KIRAN. R

Page No. 1/1,

For Newzen Consultants Bangalore

Proprietor

Asst. Executive Engineer
Project S...
Dasara...
Bruhat Bengaluru Mahanagara Palike

Scanned by CamScanner